Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli.
JOB Code:-	
Work Order No	
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width		Avg Width (W1+W2)/2	Depth	Qty
					W1	W2			
	2nd & Part - MEASUREMENT SHEET								
	Ch 120.00 to 150.00 Mts		1	30.00	4.50	5.30	4.90		147.00
	Ch 150.00 to 160.00 Mts		1	10.00	5.30	4.90	5.10		51.00
	Lakshmi Layout (1St Cross) 4th main								
	Ch 0.00 to 30.00 Mts		1	30.00	4.90	4.20	4.55		136.50
	Ch 30.00 to 60.00 Mts		1	30.00	4.20	4.10	4.15		124.50
	Ch 60.00 to 70.00 Mts		1	10.00	4.10	4.00	4.05		40.50
	5th Main		1	25.00	4.80	4.90	4.85		121.25
	6th Main		1	25.00	4.60	4.70	4.65		116.25
	7th Main		1	25.00	4.50	4.50	4.50		112.50
	7th A Main		1	32.00	5.20	5.00	5.10		163.20
	Kempegowda Garden 1st Main								
	Ch 0.00 to 30.00 Mts		1	30.00	4.60	5.00	4.80		144.00
	Ch 30.00 to 60.00 Mts		1	30.00	5.00	5.20	5.10		153.00
	1st Main-1st Cross								
	Ch 0.00 to 30.00 Mts		1	30.00	5.40	5.00	5.20		156.00
	Ch 30.00 to 60.00 Mts		1	30.00	5.00	5.60	5.30		159.00
	Ch 60.00 to 90.00 Mts		1	30.00	5.60	5.80	5.70		171.00
	Ch 90.00 to 120.00 Mts		1	30.00	5.80	5.90	5.85		175.50
	Ch 120.00 to 124.00 Mts		1	4.00	5.90	6.00	5.95		23.80
	2nd Main-3rd Cross								
	Ch 0.00 to 30.00 Mts		1	30.00	5.80	5.50	5.65		169.50
	Ch 30.00 to 60.00 Mts		1	30.00	5.50	6.00	5.75		172.50
	Ch 60.00 to 69.00 Mts		1	9.00	6.00	5.80	5.90		53.10
	2nd Main-4th Cross								
	Ch 0.00 to 30.00 Mts		1	30.00	4.90	5.40	5.15		154.50
	Ch 30.00 to 60.00 Mts		1	30.00	5.40	5.80	5.60		168.00
	Ch 60.00 to 65.00 Mts		1	5.00	5.80	6.00	5.90		29.50
	2nd Main-5th Cross								
	Ch 0.00 to 30.00 Mts		1	30.00	5.60	5.30	5.45		163.50
	Ch 30.00 to 60.00 Mts		1	30.00	5.30	5.60	5.45		163.50
	Ch 60.00 to 63.70 Mts		1	3.70	5.60	5.10	5.35		19.80
	Saptagiri Layout								
	Ch 0.00 to 30.00 Mts		1	30.00	5.80	5.50	5.65		169.50
	Ch 30.00 to 60.00 Mts		1	30.00	5.50	6.10	5.80		174.00
	Ch 60.00 to 62.80 Mts		1	2.80	6.10	6.25	6.18		17.29
	Saptagiri Layout From Flag Pole (L shape)								
	Ch 0.00 to 30.00 Mts		1	30.00	6.00	5.60	5.80		174.00
	Ch 30.00 to 60.00 Mts		1	30.00	5.60	4.20	4.90		147.00
	Ch 60.00 to 90.00 Mts		1	30.00	4.20	5.10	4.65		139.50
	Ch 90.00 to 120.00 Mts		1	30.00	5.10	4.80	4.95		148.50
	Ch 120.00 to 150.00 Mts		1	30.00	4.80	4.60	4.70		141.00
	Ch 150.00 to 160.00 Mts		1	10.00	4.60	6.00	5.30		53.00
	Kempegowda Garden LHS								
	1st Cross		1	24.50	6.20	4.80	5.50		134.75

Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaralah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettlhalli.
JOB Code:-	
Work Order No	
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width W1	Width W2	Avg Width (W1+W2)/2	Depth	Qty
	2nd & Part - MEASUREMENT SHEET								
	2nd Cross								172.50
	Ch 0.00 to 30.00 Mts		1	30.00	5.70	5.80	5.75		50.90
	Ch 30.00 to 38.70 Mts		1	8.70	5.80	5.90	5.85		
	3rd cross								172.50
	Ch 0.00 to 30.00 Mts		1	30.00	5.50	6.00	5.75		172.50
	Ch 30.00 to 60.00 Mts		1	30.00	6.00	5.50	5.75		47.18
	Ch 60.00 to 68.50 Mts		1	8.50	5.50	5.60	5.55		
	4th Cross								141.00
	Ch 0.00 to 30.00 Mts		1	30.00	4.90	4.50	4.70		127.50
	Ch 30.00 to 60.00 Mts		1	30.00	4.50	4.00	4.25		83.58
	Ch 60.00 to 79.90 Mts		1	19.90	4.00	4.40	4.20		
	5th Cross								153.00
	Ch 0.00 to 30.00 Mts		1	30.00	5.20	5.00	5.10		142.50
	Ch 30.00 to 60.00 Mts		1	30.00	5.00	4.50	4.75		44.64
	Ch 60.00 to 69.30 Mts		1	9.30	4.50	5.10	4.80		
	4th Cross Venkateshwara Layout								120.75
	Ch 0.00 to 30.00 Mts		1	30.00	4.35	3.70	4.03		115.50
	Ch 30.00 to 60.00 Mts		1	30.00	3.70	4.00	3.85		127.50
	Ch 60.00 to 90.00 Mts		1	30.00	4.00	4.50	4.25		133.50
	Ch 90.00 to 120.00 Mts		1	30.00	4.50	4.40	4.45		135.00
	Ch 120.00 to 150.00 Mts		1	30.00	4.40	4.60	4.50		19.70
	Ch 150.00 to 154.00 Mts		1	4.00	4.60	5.25	4.93		
									32641.84
10	Leading charges for Scarified quantity Complete as per Sepcification & with all lead & lift Charges & as per direction of the Engineer -in- Charge of work						32641.84	0.075	2448.14
									2448.14
12	Providing and filling Stone Dust in foundation to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications.								
	BWSSB CUT Portion								
	R K LAYOUT From Aswathkatte								
	CH 0.00 TO 4.00 Mts		1	4.00			0.80	0.25	0.80
	CH 4.00 TO 34.00 Mts		1	30.00			0.80	0.25	6.00
	CH 34.00 TO 66.10 Mts		1	32.10			0.80	0.25	6.42
	1st Cross RHS								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 54.50 Mts		1	24.50			0.80	0.25	4.90

Kaccein 4/6/22 to 10/6/22 & 12/6/22 to 15/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Kaccein 8/6/22 to 15/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli.
JOB Code:-	
Work Order No	
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width W1	Width W2	Avg Width (W1+W2)/2	Depth	Qty
	2nd & Part - MEASUREMENT SHEET								
	1st Cross LHS								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 54.00 Mts		1	24.00			0.80	0.25	4.80
	2nd Cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 125.00 Mts		1	35.00			0.80	0.25	7.00
	3rd Cross L Shape (Park and School road)								
	Ch 0.00 to 31.00 Mts	park	1	31.00			0.80	0.25	6.20
	Ch 0.00 to 30.00 Mts	School	1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 92.50 Mts		1	32.50			0.80	0.25	6.50
	1st main Bhyraveshwara Nagara								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 162.00 Mts		1	12.00			0.80	0.25	2.40
	Sub Cross-1 LHS		1	23.90			0.80	0.25	4.78
	Sub Cross-2 LHS		1	27.00			0.80	0.25	5.40
	Vinayaka nagara Main road								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 180.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 180.00 to 210.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 210.00 to 240.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 240.00 to 255.00 Mts		1	15.00			0.80	0.25	3.00
	Vinayaka nagara Phase-2 (After SWD) 1st Main L shape								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 156.80 Mts		1	6.80			0.80	0.25	1.36
	Vinayaka nagara Phase-2 (After SWD) 2nd Main								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00

Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli.
JOB Code:-	
Work Order No	
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width W1	Width W2	Avg Width (W1+W2)/2	Depth	Qty
	2nd & Part - MEASUREMENT SHEET								
	Ch 120.00 to 125.00 Mts		1	5.00			0.80	0.25	1.00
	Vinayaka nagara Phase-2 (After SWD) 2nd Main 2nd cross LHS								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 25.70 Mts		1	25.70			0.80	0.25	5.14
	Vinayaka nagara Phase-2 (After SWD) 2nd Main 4th cross LHS								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 66.20 Mts		1	6.20			0.80	0.25	1.24
	3rd cross Vinayaka Lay out								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 80.00 Mts		1	20.00			0.80	0.25	4.00
	1st main Vinayaka Lay out RHS								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 184.00 Mts		1	4.00			0.80	0.25	0.80
	1st main Vinayaka Lay out LHS								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 125.00 Mts		1	35.00			0.80	0.25	7.00
	1st A main Vinayaka Lay out LHS								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 125.00 Mts		1	35.00			0.80	0.25	7.00
	2nd main Vinayaka Lay out RHS								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00

Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli.
JOB Code:-	
Work Order No	
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width W1	Width W2	Avg Width (W1+W2)/2	Depth	Qty
	2nd & Part - MEASUREMENT SHEET								
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 182.90 Mts		1	2.90			0.80	0.25	0.58
	2nd main Vinayaka Lay out LHS						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 125.00 Mts		1	5.00			0.80	0.25	1.00
	3rd main Vinayaka Lay out RHS						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 181.80 Mts		1	1.80			0.80	0.25	0.36
	3rd main Vinayaka Lay out RHS Sub 1st A Cross Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 103.00 Mts		1	13.00			0.80	0.25	2.60
	1st Cross Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 40.90 Mts		1	10.90			0.80	0.25	2.18
	2nd Cross Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 24.00 Mts		1	24.00			0.80	0.25	4.80
	3rd Cross Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 66.90 Mts		1	6.90			0.80	0.25	1.38
	3rd main Vinayaka Lay out LHS						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 127.00 Mts		1	7.00			0.80	0.25	1.40
	3rd main Vinayaka Lay out RHS Sub 2nd Cross Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 115.00 Mts		1	25.00			0.80	0.25	5.00

Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli.
JOB Code:-	
Work Order No	
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width		Avg Width (W1+W2)/2	Depth	Qty
					W1	W2			
	2nd & Part - MEASUREMENT SHEET								
	3rd Cross Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 131.00 Mts		1	11.00			0.80	0.25	2.20
	4th Cross Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 151.00 Mts		1	31.00			0.80	0.25	6.20
	5th Cross Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 180.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 180.00 to 210.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 210.00 to 240.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 240.00 to 260.00 Mts		1	20.00			0.80	0.25	4.00
	1st B Main Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 63.00 Mts		1	33.00			0.80	0.25	6.60
	6th Cross Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 128.00 Mts		1	8.00			0.80	0.25	1.60
	Sub Cross1		1	10.00			0.80	0.25	2.00
	Sub Cross2		1	18.00			0.80	0.25	3.60
	Sub Cross1		1	20.00			0.80	0.25	4.00
	Chinna Tata Road						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 73.2.00 Mts		1	13.20			0.80	0.25	2.64
	Lakshmi Layout 1St Main						0.80	0.25	
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00

Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli.								
JOB Code:-									
Work Order No									
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022								
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021								
Date Of Measurenents									
Sl No	Description	Unit	No	Length	Width W1	Width W2	Avg Width (W1+W2)/2	Depth	Qty
	2nd & Part - MEASUREMENT SHEET								
	Ch 150.00 to 180.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 180.00 to 185.20 Mts		1	5.20			0.80	0.25	1.04
	Venkateshwara layout								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 165.10 Mts		1	15.10			0.80	0.25	3.02
	Lakshmi Layout 1St Cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 180.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 180.00 to 210.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 210.00 to 240.20 Mts		1	30.20			0.80	0.25	6.04
	Temple Back side Road								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 180.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 180.00 to 210.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 210.00 to 237.00 Mts		1	27.00			0.80	0.25	5.40
	Lakshmi Layout (1St Cross) 2nd main								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 162.00 Mts		1	12.00			0.80	0.25	2.40
	Lakshmi Layout (1St Cross) 3rd main								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 160.00 Mts		1	10.00			0.80	0.25	2.00
	Lakshmi Layout (1St Cross) 4th main								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00

Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli.
JOB Code:-	
Work Order No	
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width		Avg Width (W1+W2)/2	Depth	Qty
					W1	W2			
	2nd & Part - MEASUREMENT SHEET								
	5th Main		1	25.00			0.80	0.25	5.00
	6th Main		1	25.00			0.80	0.25	5.00
	7th Main		1	25.00			0.80	0.25	5.00
	7th A Main		1	32.00			0.80	0.25	6.40
	Kempegowda Garden 1st Main								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	1st Main-1st Cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 124.00 Mts		1	4.00			0.80	0.25	0.80
	2nd Main-3rd Cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 69.00 Mts		1	9.00			0.80	0.25	1.80
	2nd Main-4th Cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 65.00 Mts		1	5.00			0.80	0.25	1.00
	2nd Main-5th Cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 63.70 Mts		1	3.70			0.80	0.25	0.74
	Kempegowda Garden LHS								
	1st Cross		1	24.50			0.80	0.25	4.90
	2nd Cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 38.70 Mts		1	8.70			0.80	0.25	1.74
	3rd cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00

Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli.
JOB Code:-	
Work Order No	
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width W1	Width W2	Avg Width (W1+W2)/2	Depth	Qty
	2nd & Part - MEASUREMENT SHEET								
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 68.50 Mts		1	8.50			0.80	0.25	1.70
	4th Cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 79.90 Mts		1	19.90			0.80	0.25	3.98
	5th Cross								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 69.30 Mts		1	9.30			0.80	0.25	1.86
	4th Cross Venkateshwara Layout								
	Ch 0.00 to 30.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 30.00 to 60.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 60.00 to 90.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 90.00 to 120.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 120.00 to 150.00 Mts		1	30.00			0.80	0.25	6.00
	Ch 150.00 to 154.00 Mts		1	4.00			0.80	0.25	0.80
									1148.50

13/6/22 to 17/6/22 Execution 13/6/22 to 17/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

13	Providing and laying in position **Plain cement concrete of Mix 1:3:6** with OPC @ 220kgs, with coarse and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.465cum machine mixed, machine mixed, concrete laid in layers not exceedi								
	Someshwara temple RHS SideC C Road								
	Ch 0.00 to 30.00 Mts		1	30.00	6.70	5.20	5.95	0.10	17.85
	Ch 30.00 to 60.00 Mts		1	30.00	5.20	4.20	4.70	0.10	14.10
	Ch 60.00 to 81.10 Mts		1	21.10	4.20	3.80	4.00	0.10	8.44
	Temple Frount side		1	5.00	2.10	3.80	2.95	0.10	1.48
	temple End		1	30.70	3.80	5.00	4.40	0.10	13.51
									55.37

09/6/22 to 10/6/22 Execution 09/06/22 to 10/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Name of Work :-	Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaralah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli.
JOB Code:-	
Work Order No	
AS No:-	EE/DD/AS/05/2022-23, Dt.17.05.2022
TS No:-	CE/DZ/TS/28/2021-22, Dt 05.10.2021
Date Of Measurenents	

2nd & Part - MEASUREMENT SHEET

Sl No	Description	Unit	No	Length	Width W1	Width W2	Avg Width (W1+W2)/2	Depth	Qty
14	Cement concrete pavement.Construction of un-reinforced plain cement **Concrete Pavement,** using Grade concrete M30 over a prepared sub base with OPC coarse aggregate at 0.69cum, fine aggregate 0.46cum, Coarse and fine aggregate conforming to IS :383-2016, with Superplastizer @3lts confirming to IS9103-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. -(with OPC at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum)(								
	Someshwara temple RHS SideC C Road								
	Ch 0.00 to 30.00 Mts		1	30.00	6.70	5.20	5.95	0.15	26.78
	Ch 30.00 to 60.00 Mts		1	30.00	5.20	4.20	4.70	0.15	21.15
	Ch 60.00 to 81.10 Mts		1	21.10	4.20	3.80	4.00	0.15	12.66
	Temple Frount side		1	5.00	2.10	3.80	2.95	0.15	2.21
	temple End		1	30.70	3.80	5.00	4.40	0.15	20.26
									83.06

Section 13/6/22 13/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

15	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregatesof granite/trap/basalt material, mixing by mix in place method by rotavator at OMC, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density,complete as per specification & With all lead & lift charges & as per direction of Engineer-In-Charge of Work								
	R K LAYOUT From Aswathkatte								
	CH 0.00 TO 4.00 Mts		1	4.00	8.00	5.20	6.60	0.15	3.96
	CH 4.00 TO 34.00 Mts		1	30.00	5.20	5.20	5.20	0.15	23.40
	CH 34.00 TO 66.10 Mts		1	32.10	5.20	5.20	5.20	0.15	25.04
	1st Cross RHS								
	Ch 0.00 to 30.00 Mts		1	30.00	5.00	4.80	4.90	0.15	22.05
	Ch 30.00 to 54.50 Mts		1	24.50	4.80	4.95	4.88	0.15	17.92
	1st Cross LHS								
	Ch 0.00 to 30.00 Mts		1	30.00	5.30	4.70	5.00	0.15	22.50
	Ch 30.00 to 54.00 Mts		1	24.00	4.70	5.00	4.85	0.15	17.46
	2nd Cross								
	Ch 0.00 to 30.00 Mts		1	30.00	5.20	4.00	4.60	0.15	20.70
	Ch 30.00 to 60.00 Mts		1	30.00	4.00	5.00	4.50	0.15	20.25
	Ch 60.00 to 90.00 Mts		1	30.00	5.00	4.00	4.50	0.15	20.25